

# AMIRUDDIN MOLLA

7, Red Cross place, 4th floor,  
Kolkata- 700001. Mob-8910360546  
email- lgp.pailan@gmail.com

Certificate of Percentage of Completion of Construction Work of 12 No. of Building(s)/Block(s) of the Larica Green pailan of the Project Registration No. HIRA/P/SOU/2019/000682, situated at daulatpur, pailan, nepal gunge road Dist- South 24 pgs Block- Bishnupur, P.S - Bishnupur, Kol-700104, developed by Larica Estates Limited, Promoter Angad Lakhotia.

I/We Amiruddin Molla have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 12 Building(s)/Block/ Tower (s) of situated at daulatpur, pailan, nepal gunge road Dist- South 24 pgs Block- Bishnupur, P.S - Bishnupur, Kol-700104 developed by Larica Estates Limited, Promoter Angad Lakhotia.

Total amount collected from the Customer till date	Rs. 7,54,48,006
Director's investment including loan	Rs. 16,57,92,265
Total (Investment in the project till date)	Rs. 24,12,40,271

Hira Costing of Building as a percentage				
Sl. NO.	Block No.	Description of work done	% of completed work	costing of completed work
1	A	2 Nos. Slab completed inclusive of foundation	41%	12244941
2	B	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
3	C	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
4	D	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
5	E	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
6	F	upto foundation	24%	6264853
7	G	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
8	H	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
9	I	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
10	J	Total casting completed along with brickwork, plaster, flooring, doors	86%	22697213
11	K	upto foundation	24%	6264853
12	L	Total casting completed along with brickwork, plaster, flooring, doors	85%	22623990
				241240271
			<b>Grand Total</b>	<b>24,12,40,271</b>

*Amiruddin Molla*  
**Amiruddin Molla**  
**B-Tech (Civil)**

13.03.2021