

# PRABHAT KUMAR SHAW

259, Uttar Baluria (Talikhola) Kolkata - 700126,  
Mobile No :- 8697709086, Email. :- barasatlarica@gmail.com.

Certificate of Percentage of completion of Construction Work of 8 (Eight) nos of Buildings/blocks for Phase -4 (Four) at Larica Green Residence Barasat of the project Registration No- HIRA/P/NOR/2019/000373 situated at Baluria Road, Near Barasat Barrackpore Road, under Barasat Municipality, holding No. 295K, Ward No. -6, P.S. Barasat, District- North 24 parganas, developed by Larica Estates Limited, promoter Manish Lakhotia.

I/we Prabhat Kumar Shaw have undertaken assignment as Project Engineer for certifying Percentage of completion Work of the 8(Eight) nos. Building(s)/Block/ Tower(s) of situated at Baluria Road, Near Barasat Barrackpore Road, under Barasat Municipality, holding No. 295K, Ward No. -6, P.S. Barasat, District- North 24 parganas, developed by Larica Estates Limited, promoter Manish Lakhotia.

Amount Collected from customers since September 2020 to January 2021	Rs.90,83,844	-----
Total booking amount collected from the customer till date	-----	Rs. 1781500
Company Investment through loan	-----	Rs. 46885703
<b>Total Investment in the project till date</b>	<b>TOTAL</b>	<b>Rs. 55969547</b>

Costing of Buildings & Completion of Work till date :-

Sl. No.	Block No.	Description of Work done	% of completed Work	Costing of completed work (In Rs.)
1	C-1	Total costing for 5 nos. slab & 4 nos floor Brick work with 3 nos floor Inside plaster incl. Foundation.	52%	Rs,11875330 /-
2	C-2	Earth cutting for foundation as per standard	1.0%	Rs. 274054/-
3	C-3	Total Costing fo 5 nos slab incl. Foundation	39%	Rs. 8906498/-
4	C-4	Total costing for 5 nos. slab & 4 nos floor Brick work with 2 nos floor Inside plaster incl. Foundation	51%	Rs. 11646958/-
5	C-5	Total costing for 5 nos. slab & 3 nos floor Brick work incl. Foundation	47%	Rs. 10733471/-
6	C-6	Earth cutting for foundation as per standard	1.0%	Rs.192819/-
7	C-7	Total costing for 5 nos. slab & 4 nos floor Brick work with 1 nos floor Inside plaster incl. Foundation	49%	Rs. 9448132/-
8	C-8	Total costing for foundation upto plinth	15%	Rs. 2892285/-
		<b>Total costing</b>		<b>Rs. 5,59,69,547/-</b>

I, Certify that Manish Lakhotia the Promoter of the Company has utilised the amounts collected from the customers for the projects and the rest amount invested raised through loan from bank.

*Prabhat K. Shaw*  
PRABHAT KUMAR SHAW  
Diploma (Civil)