

# AMIRUDDIN MOLLA

7, Red Cross place, 4th floor,  
Kolkata- 700001. Mob-8910360546  
email- lgp.pailan@gmail.com

Certificate of Percentage of Completion of Construction Work of 12 No. of Building(s)/Block(s) of the Larica Green pailan of the Project Registration No. HIRA/P/SOU/2019/000682, situated at daulatpur, pailan, nepal gunge road Dist- South 24 pgs Block- Bishnupur, P.S - Bishnupur, Kol-700104, developed by Larica Estates Limited, Promoter Angad Lakhotia.

I/We Amiruddin Molla have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the 12 Building(s)/Block/ Tower (s) of situated at daulatpur, pailan, nepal gunge road Dist- South 24 pgs Block- Bishnupur, P.S - Bishnupur, Kol-700104 developed by Larica Estates Limited, Promoter Angad Lakhotia.

Total Booking amount collected from the Customer till date	Rs. 7,40,75,879
Company investment through loan	Rs.15,83,63,765
Total (Investment in the project till date)	Rs.23,24,39,644

Costing of Building & Completion of Work till date.				
sl.	Block No.	Description of work done	% of completed work	costing of completed work
1	A	2 Nos. Slab completed inclusive of foundation	41%	12244941
2	B	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
3	C	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
4	D	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
5	E	Total casting completed along with brickwork, plaster, flooring, doors & windows	92%	24449203
6	F	upto foundation	24%	6264853
7	G	Total casting completed along with brickwork, plaster, flooring	85%	22697213
8	H	Total casting completed along with brickwork, plaster, flooring	85%	22697213
9	I	Total casting completed along with brickwork, plaster, flooring	85%	22697213
10	J	Total casting completed along with brickwork, plaster, flooring	85%	22697213
11	K	upto foundation	24%	6264853
12	L	Total casting completed along with brickwork	69%	19079333
				232439644
			<b>Grand Total</b>	<b>23,24,39,644</b>

I, Certify that Angad Lakhotia the Promoter of the Company has utilised the amounts collected from the Customers for the project and the rest amount invested raised through loan from the Bank.

*Amiruddin Molla*  
**Amiruddin Molla**  
**B-Tech (Civil)**

16.09.2020